

Main Street Project Progress Update

What's Been Going On?

The 36" storm line crew hung in there fighting water all week long to continue towards completing this installation. On Friday they were able to set the final structure which was a big win and will help end this fight. Both the water line and JUT crew also installed lots of pipe even with our adverse conditions. Somehow the pile of pipe never seem to get any smaller though...



What's Coming Up next week?

For the week of 10/31 the contractor will finish the run of 36" pipe from the bridge to Valley Street. The water crew will be installing 12" water main in Kennedy Drive. The Joint Utility Trench (JUT— power, phone, cable) crew will be headed south to Copper Hill Square. Next week should see some prep work for the Kennedy closure which was rescheduled to 11/7. Stay tuned

Also Coming in November...

It's still a bit early, but we do have curb and gutter installation and a little bit of sidewalk on the calendar in November. May just be another thing that we'll be thankful for at Thanksgiving.



WEEK OF 10/31 DAYTIME CLOSURES OF KENNEDY DRIVE
11/7—11/11 FULL (24HR) CLOSURE OF KENNEDY DRIVE
TENTATIVE—WEATHER DEPENDENT

Traffic Information

Expect daytime closures of Kennedy Drive throughout the week of 10/31.



Have Questions?

Contact Shaun Tozer, Project Manager
shaun.tozer@duvallwa.gov

AND—Check us out on Facebook and Twitter.