

MAIN STREET RECONSTRUCTION PROJECT



Small Town. Real Life.



Volume 6, December 31, 2008

Main Street Project Update

What an interesting few weeks! Before the holiday break, construction was moving along very well. Some curb and sidewalk work was delayed due to the extreme weather we've seen; we hope to be installing it early in January, weather permitting. Sidewalk installation will have some impact on business access at certain points. We will be working with each business and will share any information regarding the schedule for the sidewalk pours. Much of the major work on the west side is complete. A few Main Street crossings for storm, water, and dry utilities remain to be completed, and will likely be the first items addressed once work resumes January 6th. Work on the east side, starting with sidewalk removal and utilities will begin in earnest mid January.



Contact Information

Shaun Tozer 425-788-3434 X 239 or shaun.tozer@duvallwa.gov

For more information go to www.duvallwa.gov and click on the Main Street link.